

Bainbridge Island Aquatic Center Slide Staircase

Work # 1904-3

Walk through 10/11/2023

Q & A

---

Q: Where are the closest doors; means of egress?

A: There are exit doors 50ft across the pool deck and one door about halfway up the staircase that leads to a mechanical room and outside exit.

---

Q: Is a lift able to get over to and inside the work site?

A: Yes, if the sides come off a scissor lift will fit through our doors and into the work area.

Entry door dimensions are: 82"H x 63"W

---

Q: Will the pool be closed during construction?

A: No, the facility will stay in operation. Closing the end closest to the work area may be possible. District and contractor will work together to accommodate daily operations.

---

Q: Is the top concrete platform staying?

A: Yes.

---

Q: Is the handrail staying?

A: Only the handrail connected to the outer wall will stay. If needed railing will be terminated near any connection to platforms.

---

Q: Is the CMU filled or hollow?

A: Currently unsure. It is best to have a plan for both.